


# RDA Harkaway (Lysterfield) – Wheelchair Lift CIT Project

David A Wood and Brad Moroney (project and installation), Stephen Barnett, Al Connell, Steven Leaford installation team.

## 3<sup>rd</sup> November 2013 - update









## Project Background, opportunities and challenges.

#### **Background**

- Cummins supplied the existing lift about 5 years ago.
- ➤ Being located outside, the unit has been refused service by trades people.
- > It does not have a current safety certificate AND has a Cummins logo.
- It also appears to have damage to left hand side and is only used on Tuesdays, currently, allowing a possible 6 day window to replace.

#### **Opportunities**

- ✓ Supply and fit replacement unit complete with weatherproof cover and new/additional batteries prior to visit by Cummins (USA) CIT leaders
- ✓ Avoid issues related to Cummins (identified) installed old equipment
- ✓ Perfect timing to enhance Scoresby CIT initiatives

#### **Challenges**

- □ Limited time, completed by 28<sup>th</sup> October 2013, present to CIT Leaders 29<sup>th</sup>.

### Scope of RDA request

- Installation of the donated Wheel Chair Lift (removal of old one also)
- \* New Battery for the lift (installation re: cables)
- \* Custom made weather proof cover to protect the lift from the elements
- " Some minor repairs on the actual mounting area such as some of the "deck" needs to be reattached.

We would truly appreciate if Cummins could help with all this.

If you Cummins have any merchandise like mugs, hats etc that our volunteers could utilise at the centre, that would also be appreciated.

Below, Zak, mum, Andy and another RDA team member, and Gypsy. Photos included with permission.








# Existing wheelchair lift (WLC)





# Observed damage to existing WCL








# Existing brand & electrical connections









# Installation day – it rained!







# Replacement WLC

1200w x 1300h x900d





## After successful safety inspection – 28-Oct-13















# Project team communications, volunteers & contributors

- Stephen Barnett (SB), Al Connell (AC), Steven Leaford (SL), Brad Moroney (BM) David Wood

  — Installation team.
- Antony La Rive (ALR), Mericia Theron (MT) & Manju Kolar (MK),
   Shirantha Perera (SR), Lisa Pasmans (LP) CIT
- Katheryn Holden (KH) RDA Harkaway (Lysterfield)
- Sean McLean (SM), Rachael Reinheimer (RR), Melissa Rossit (MR)
   Marketing
- Kevin Morrison (KM), Nuno Cabral (NC), & Cherie Logan (CL) -Safety
- (DW), John Symon (JS), (BM) DBU IT, & Rachael Bargh (RB), Matt Wentman (MW) - Engineering, <u>Michael Buxton (MB)</u> – External Safety Consultant (bm@bmsconsult.com.au)



# Project Plan – Final Document

	θ	Task Mode ▼	Task Name ▼	Duration <b>▼</b>	Start ▼	Finish •	Pi ▼	Hesource	ot '13 T   W	T F	SS	14 C	Oct '13 T <sub> </sub> W		FS		Oct T		F	S :			t '13 W	T	FS	S	4 N
1	İ	*	Plan tasks	5 days	Mon 14/10/1	Fri 18/10/13		DW							D\	N											
2	İ	*	Recruit Project Team	4 days	Mon 14/10/1	Thu 17/10/13		DW,MW							DW,N	IW											
3		*	Collect batteries	0.5 days	Tue 22/10/13	Tue 22/10/13		DW										DW									
4	į	*	Site & WCL inspection	0.5 days	Wed 16/10/1	Wed 16/10/13		SB,DW					Щ	SB,D	W												
5		*	Order base steel plate	2 days	Wed 16/10/13	Fri 18/10/13	4	SB						7	SB												
5	İ	*	Collect WCL bring to RDA Lysterfield	0.1 days	Wed 23/10/13	Wed 23/10/13	4	SB, AC, DW +2									4	SE	, AC,	DW	+2						
7	İ	*	Install WCL Day 1 option	0.9 days	Wed 23/10/13	Wed 23/10/13	6SS	MW,SB, AC, B SL,GW									Ų	N	/W,S	B, AC	, BN	N,SL	,GW				
8	İ	*	Install WCL Day 3 outstanding tasks	1 day	Wed 23/10/13	Thu 24/10/13	7	SB[50%],DW, ANO[50%]										•	SB	[50%]	),DV	N,AI	NO[5	<b>0</b> %]			
9		*	Arrange WCL weatherproof cover	9 days	Tue 15/10/13	Fri 25/10/13		RR,MR				i								RR,	,MR						
0		*	Unvailing to CIT Leadership	1 day	Mon 28/10/13	Mon 28/10/13	9,7,1	ALR, MT, LP,N SP				:									*		ALR,	MT,	LP,M	K,SI	,
11		*	Worksafe registration and safety sign-off	1 day	Thu 24/10/13	Fri 25/10/13	8	DW,MB											¥ L	DW,	,MB	:					



## To do list

- Not to be used until safety assessed, agreed with RDA (Katheryn) and Nuno. Usage guidelines document required, 2 warning signs recommended done, operation instructions/tuition no need?
- ■Test and assess MB and DW, Monday 28<sup>th</sup> October 2013 done.
- 28-Oct WorkSafe Victoria Register Pre1995 design equipment
   (Nella @ WorkSafe) done and advised RDA Vic
- •http://www.worksafe.vic.gov.au/safety-and-prevention/registration-and-notification/registering-ownership-of-plant/register-plant user id = RDA ABN# 20130814132, Reference # R339768, Registration# = PL725400418 (drop PL), Date of design/manufacture = 09/94, Model # = L900SARS, Serial # = A4 0076 done.
- Unveiling to CIT Leaders and RDA Victoria, Tuesday 29<sup>th</sup> October 2013 done.
- **PRDA** to use and assess potential improvements for follow up **project.** (E.g. Noise, revise power connection paint concrete warning sign/message outstanding, fit warning signs done, 2<sup>nd</sup> coat of slip resistant deck paint done,).
- Caps and Mugs from Marketing delivered and distributed 15-Nov-13.



# Inspection letter

#### Dear David

Re: Hoist Inspection at Balmoral Equestrian Centre, Harkaway,

As requested by yourself, Senior Elevator Consultants have undertaken the duties requested of us in order to inspect the condition of new hoist equipment installed at the Balmoral Equestion Centre.

Enclosed is a copy of the Data gathered together with the matters noted on which we now comment.

On inspection of the small Disabled Hoist located at Balmoral Equestrian Centre I found the unit to be working in a safe and reliable Fashion in both the up and down direction. The hoist condition is good and is fixed firmly on the bed plate with no apparent movement whist operating.

#### Recommendations:

- · Signage stating keep away from painted base area whist in operation
- · Do not attempt to operate alone
- · Disabled sign in middle of painted base
- Suitable waterproof cover protection of equipment.
- · Non slip protection on steps and top floor platform

Please register this equipment with worksafe at your earliest convenience

566 Counting Service - 14 See GG and Montoring Gents - CCTV, Cod Acres, Lth. Evolution, 5667 s, Building Assessment System.
Weeker Communication.



Page [3

Our assessment of the works at Balmoral Equestrian Centre, is based on visual and audible observation of the equipment operating and did not involve the removal of any fixed covers or plates.



## WorkSafe Registration

#### Registering Ownership of Hazardous Plant and Machinery System

ABN: 20130814132 | Ref: R339768 | Site Name: RDA Harkaway | Riding for the Disabled Association Victoria (edit profile)

You can view details of your registered item of plant in the dashboard below. The dashboard also allows you to perform the following actions by selecting the corresponding tickboxes:

- · Download and print a certificate
- · You can register additional items of plant by clicking the Add new item button
- . Notify WorkSafe that you would like to alter the details of your item (s) of plant.
- · Notify WorkSafe that you would like to relocate an item (s) of plant.
- · Notify WorkSafe that you would like to transfer Ownership of an item of plant
- · Notify WorkSafe that you would like to cancel/decommission items (s) of plant

Add a new item of plant

Registration No. :	PL72540418	Manufacturer:	The Braun Corporati	Date of Manufactu	. 30/09/1994	Ī
Plant Design Numb	. ТВА	Model Number :	L900 SARS	Serial Number :	A4 0076	
Local ID Number :		Type :	Fixed	Site Name :	RDA Harkaway	
Site Address :	299 Harkaway Road	Suburb/Town :	Harkaway	State :	VIC	
Postcode :	3806	Registration Date :	13/11/2013	Expiry Date :	13/11/2018	
Lift/Escalator Type :	Limited Mobility LMB	Lift/Escalator Cont	Single speed AC			













#### Notice of Registration

\_\_\_\_\_



Item of Plant

Occupational Health and Safety Regulations 2007

RantOwner RD A Victoria 256 Hankaway Road Hankaway (VIC, 3306 Registe ton Date Expiry Date
13/11/2013 13/11/2018

#### Plant Details

Regulation No.	PL/25404/3
Manufacture	The Braun Corporation
Date of Manufacture	20 (03 (1 224
Plant Design Number	rgA.
Model Number	1300 \$107\$
Seral Number	A-0078
Local D Number	
ryg=	Found
Sie Name	PEDA Hankarvay
Sila Address	299Harkaya y Road
Suburbi Form	Hakaway
거르=	VIC
Post code	20
Regalision Dale	1911 12019
ΕυριγΟτέ	1911 12013
LAICembio Type	Limited Mobiley LMD
LAIEscapio Contol Type	Single speed AC

Reference Number: RSS878S

#### BlosenNob

Registration of plan tmust be renewed after 5 years.

Under OHS regulation, 62.14, you must advise WorkSafe Victoria (WorkSafe) within 21 days if any of the following occurs:

- here has been a change of ownership of your registration plant.
- your registered plant is altered to an extent which requires new measures to control risk.
- your plantis normally fixed and is relocated and requires commissioning and new measures to control risk as a result of the relocation.

Note Failure to notify WorkSafein writing of the above can result in fines.

Retain this notice for your records

WorkSafe Notoria is a trading name of the Notorian WorkCover Authority







#### Re: CIT Scoresby - RDA Harkaway (Lysterfield) - Wheelchair lift upgrade project completion

Kathryn Holden to: david.a.wood

29/10/2013 01:37 PM

Co: rachel.bargh, antony.larive, brad.moroney, cherie.logan, john.d.symon, kevin.morrison, matthew.wentman...

Show Details

History:

This message has been replied to and forwarded.

On behalf of all at RDA Harkaway
We would truly like to thank all that were involved in this project.

We used the lift this morning, and are very happy with it. Having a cover that fits it is also a great great asset.

Our riders, volunteers and committee appreciate your help and assistance.

Kind regards and with many thanks Kathryn Holden Secretary/Centre Co-Ordinator RDA Harkaway



We have some feedback to the new equipment as follows:

- working well although a little loud
- Cable to battery may need to be longer and attachment replaced or repaired to allow easier connection. Cable may need to be longer as we would like to keep the batteries mounted on a trolley, so we can store it away when not in use.
- On the portable mounting deck (additional piece) there is a couple of loose wood.
- Gateway to the block sticks maybe out of alignment?
- Any chance for additional ocky straps to tie gates open when they are open (as discussed)

Your help with this project has been wonderful, thank you all again for your assistance.

Timing of this project has been perfect, as the restoration of the mounting area has been on our agenda for some time. We have also fundraised and have the funds to build a "Carport" type structure near the seating area to provide shaded areas for our riders and their carers/parents. We are in the process of gaining quotes etc for the build in time for summer. The chairs that Cummins previously built for us will be moved and relocated under the new covered area.

Thank you again for your support.
Kind Regards
Kathryn Holden
Secretary/Centre Co-Ordinator





# Certificate Of Appreciation



PRESENTED TO

Bummins

ON BEHALF OF HARKAWAY RDA

FOR

Sponsorship, continued volunteer support and Aenewal & maintenance of our Chair lift

SIGNED:

DATE: 6:12-2013

